Port of Oakland
Airport Roadway Project

ACTA B / MB 705

Project Sponsors:
Alameda County Transportation Authority, Port of Oakland and Caltrans

Project Coordinator:
Richard Mendoza, 415.346.6092

Project Description:
The project consists of:

- Constructing a new four-lane Air Cargo Access Road between Maitland Drive/Harbor Bay Parkway and Airport Drive (Contract A);
- Constructing four lanes from Airport Drive to I-880/98th Avenue interchange, with a grade separation at Taxiway 5 (Contract A);
- Building an interchange at Doolittle Drive/98th Avenue (Contract B); and
- Widening 98th Avenue and the San Leandro Creek Bridge at 98th Avenue to six lanes (Contract C).

Project Status:
Contract A: The final punch list item is overhead signs which are scheduled to be installed by mid-November 2004. The contractor submitted his claims to the Port and the Port Attorneys are reviewing them. The Construction Management Team is preparing for project close out.

Contract B is complete. All claims have been settled and project files are achieved.

Contract C is complete. All claims have been settled and project files are archived.

Cost Estimates (03/04):

Environmental Clearance	Inc. in design
Engineering	$7,996,000
Right-of-Way	$24,999,000
Construction	$88,254,000
	$121,249,000

Measure B Contribution (03/04)

$75,200,000

Proposed Schedule:

	1998	1999	2000	2001	2002	2003	2004	2005
Environmental	1/96 - 3/99							
Design	7/96 - 4/99							
Right-of-Way	10/97 - 3/99							
Construction	7/99							11/04